

Bethlehem CSD EPC Draft Construction Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	July							August				September				Octob			
						6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25					
1		Bethlehem CSD EPC	46 days	Fri 4/29/16	Fri 7/1/16																			
2		NYSED Project Approval	1 day	Fri 4/29/16	Fri 4/29/16																			
3		Notice to Proceed	1 day	Fri 7/1/16	Fri 7/1/16																			
4		Pre-Construction Activities	2 days	Tue 7/5/16	Wed 7/6/16																			
5		Issue purchase orders and subcontracts	2 days	Tue 7/5/16	Wed 7/6/16																			
6		Mobilize / Equipment lead times	60 days?	Thu 7/7/16	Wed 9/28/16																			
7		Lighting - LED lamps	4 wks	Thu 7/7/16	Wed 8/3/16																			
8		Lighting - new fixtures	4 wks	Thu 7/7/16	Wed 8/3/16																			
9		Transformers	10 wks	Thu 7/7/16	Wed 9/14/16																			
10		Vending misers	2 wks	Thu 7/7/16	Wed 7/20/16																			
11		Freezer / Cooler controllers	4 wks	Thu 7/7/16	Wed 8/3/16																			
12		Pool heat recovery units	12 wks	Thu 7/7/16	Wed 9/28/16																			
13		High School Boilers	3 wks	Thu 7/7/16	Wed 7/27/16																			
14		Demand Controlled Ventilation	5 wks	Thu 7/7/16	Wed 8/10/16																			
15		Data room economizer (fans)	4 wks	Thu 7/7/16	Wed 8/3/16																			
16		Pipe and valve insulation	4 wks	Thu 7/7/16	Wed 8/3/16																			
17		Boiler controllers	2 days	Thu 7/7/16	Fri 7/8/16																			
18		Building envelope	7 wks	Thu 7/7/16	Wed 8/24/16																			
19		Windows	1 day?	Thu 7/7/16	Thu 7/7/16																			
20		Construction	173 days?	Mon 7/11/16	Wed 3/8/17																			
21		High School	59 days?	Mon 7/11/16	Thu 9/29/16																			
22		Lighting - interior, exterior, controls	8 wks	Thu 8/4/16	Wed 9/28/16																			
23		Gym B ceiling demo, ductwork, painting	35 days	Mon 7/11/16	Fri 8/26/16																			
24		Gym B lighting	10 days	Mon 8/29/16	Fri 9/9/16																			
25		Pool Lighting	5 days	Thu 8/4/16	Wed 8/10/16																			
26		Transformer replacement	7 days	Thu 9/15/16	Fri 9/23/16																			
27		Vending misers	1 day	Wed 9/28/16	Wed 9/28/16																			
28		Freezer / Cooler controllers	5 days	Thu 8/4/16	Wed 8/10/16																			
29		Pool heat recovery unit	1 day?	Thu 9/29/16	Thu 9/29/16																			
30		Boiler replacement	50 days	Mon 7/11/16	Fri 9/16/16																			
31		Demand Controlled Ventilation	5 days	Thu 8/11/16	Wed 8/17/16																			
32		Data room economizer (fans)	1 day?	Mon 8/8/16	Mon 8/8/16																			
33		Pipe and valve insulation	5 days	Thu 8/4/16	Wed 8/10/16																			
34		Building envelope	10 days	Mon 8/29/16	Fri 9/9/16																			
35		Middle School	65 days?	Thu 8/11/16	Wed 11/9/16																			
36		Lighting - interior, exterior, controls	6 wks	Thu 9/29/16	Wed 11/9/16																			
37		Pool Lighting	5 days	Thu 8/11/16	Wed 8/17/16																			
38		Vending misers	1 day	Wed 11/9/16	Wed 11/9/16																			
39		Freezer / Cooler controllers	5 days	Thu 8/11/16	Wed 8/17/16																			
40		Pool heat recovery unit	1 day?	Thu 9/29/16	Thu 9/29/16																			
41		Demand Controlled Ventilation	5 days	Thu 8/18/16	Wed 8/24/16																			
42		Pipe and valve insulation	5 days	Thu 8/11/16	Wed 8/17/16																			
43		Building envelope	6 days	Mon 9/12/16	Mon 9/19/16																			
44		Elsmere Elementary	75 days?	Thu 8/18/16	Wed 11/30/16																			
45		Lighting - interior, exterior, controls	3 wks	Thu 11/10/16	Wed 11/30/16																			
46		Demand Controlled Ventilation	3 days	Thu 8/25/16	Mon 8/29/16																			
47		Pipe and valve insulation	3 days	Thu 8/18/16	Mon 8/22/16																			
48		Boiler controllers	3 days	Mon 10/3/16	Wed 10/5/16																			

Project: Bethlehem CSD EPC Draft
Date: Tue 7/5/16

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	

**Bethlehem CSD EPC
Draft Construction Schedule**

ID	Task Mode	Task Name	Duration	Start	Finish	July		August			September					October			
						6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25
49		Building envelope	3 days	Tue 9/20/16	Thu 9/22/16														
50		Windows	1 day?																
51		Slingerlands Elementary	87 days	Tue 8/23/16	Wed 12/21/16														
52		Lighting - interior, exterior, controls	3 wks	Thu 12/1/16	Wed 12/21/16														
53		Demand Controlled Ventilation	3 days	Tue 8/30/16	Thu 9/1/16														
54		Pipe and valve insulation	3 days	Tue 8/23/16	Thu 8/25/16														
55		Boiler controllers	3 days	Thu 10/6/16	Mon 10/10/16														
56		Building envelope	4 days	Fri 9/23/16	Wed 9/28/16														
57		Glenmont Elementary	99 days	Fri 8/26/16	Wed 1/11/17														
58		Lighting - interior, exterior, controls	3 wks	Thu 12/22/16	Wed 1/11/17														
59		Demand Controlled Ventilation	3 days	Fri 9/2/16	Tue 9/6/16														
60		Pipe and valve insulation	4 days	Fri 8/26/16	Wed 8/31/16														
61		Boiler controllers	3 days	Tue 10/11/16	Thu 10/13/16														
62		Building envelope	3 days	Thu 9/29/16	Mon 10/3/16														
63		Hamagrael Elementary	110 days	Thu 9/1/16	Wed 2/1/17														
64		Lighting - interior, exterior, controls	3 wks	Thu 1/12/17	Wed 2/1/17														
65		Demand Controlled Ventilation	3 days	Wed 9/7/16	Fri 9/9/16														
66		Pipe and valve insulation	3 days	Thu 9/1/16	Mon 9/5/16														
67		Building envelope	3 days	Tue 10/4/16	Thu 10/6/16														
68		Eagle Elementary	122 days	Tue 9/6/16	Wed 2/22/17														
69		Lighting - interior, exterior, controls	3 wks	Thu 2/2/17	Wed 2/22/17														
70		Transformer replacement	1 day	Mon 9/26/16	Mon 9/26/16														
71		Demand Controlled Ventilation	3 days	Mon 9/12/16	Wed 9/14/16														
72		Pipe and valve insulation	3 days	Tue 9/6/16	Thu 9/8/16														
73		Building envelope	2 days	Fri 10/7/16	Mon 10/10/16														
74		Facilities Department	124 days	Fri 9/9/16	Wed 3/1/17														
75		Lighting - interior, exterior, controls	5 days	Thu 2/23/17	Wed 3/1/17														
76		Pipe and valve insulation	1 day	Fri 9/9/16	Fri 9/9/16														
77		Building envelope	1 day	Tue 10/11/16	Tue 10/11/16														
78		Transportation Building	128 days	Mon 9/12/16	Wed 3/8/17														
79		Lighting - interior, exterior, controls	5 days	Thu 3/2/17	Wed 3/8/17														
80		Pipe and valve insulation	2 days	Mon 9/12/16	Tue 9/13/16														
81		Building envelope	3 days	Wed 10/12/16	Fri 10/14/16														

Project: Bethlehem CSD EPC Draft
Date: Tue 7/5/16

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	